

# O3 Protégelo — Installation Checklist

Revision: Rev-Final

Scope: Installation quality control

Governing document: Definitions & Conventions — Rev-Final

This checklist must be completed for every installation.

It is a process control document and forms part of the installation record.

## **1. Installer and Asset Details**

- Date of installation
- Installer name / company
- Asset type (vehicle / NRMM / marine / generator / burner)
- Engine or burner model
- Asset registration / ID
- O<sub>3</sub> model installed (Pro / Pro Duo / Van / Car)
- Device serial number

## **2. Fuel and System Verification**

- Fuel type confirmed (room-temperature liquid hydrocarbon)
- Fuel system visually inspected
- No known injector, pump, or pressure regulation faults
- Fuel filter condition checked
  - Filter serviceable

- Filter replaced (if contaminated or near service limit)
- Fuel additives in use recorded (if applicable)

### **3. Installation Line**

- Installation line:

- Feed fuel line (recommended and only explicitly required for formal measurement tests)

- Return fuel line (used only where feed line access is not practical)

- Installation location clearly identified and accessible

### **4. Orientation and Mounting**

- Device orientation checked and confirmed
  - Vertical orientation applied (preferred for larger engines / higher fuel flow systems)
  - Horizontal orientation used due to space or layout constraints – system bled and verified
- Device mounted securely
- Device protected from heat, sharp edges, and moving parts
- Fuel lines supported (no side-load or tension on device ports)

### **5. Fittings and Connectors (Critical)**

- Pipe / hose type identified
- Pipe or hose size measured correctly
  - Hose ID confirmed
  - Plastic or rigid line OD confirmed
- Device-side fitting type confirmed
- Correct adaptor selected for device port
- Full insertion depth achieved on all connections

- No looseness or partial seating
- Push-in connectors used
  - New (single-use)
  - Not reused

### **6. Torque Verification**

- Fittings torqued using tools
  - 22 Nm (brass / chromed-brass fittings)
  - 20 Nm (plastic fittings)
- Hand-tightening not used

### **7. Bleeding and Commissioning**

- OEM bleed or prime function used (if available)
- Ignition cycled ON / OFF three times (where applicable)
- Engine run at moderate-to-high stable RPM for approximately 3 minutes
- Engine idled for ~5 minutes
- System inspected for leaks
- Commissioning repeated once (if air suspected)

### **8. Operational Check**

- Engine / system starts and runs normally
- No warning lights or fault codes related to fuel supply
- Idle stable

No abnormal noise or vibration

### **9. Magnet Exposure Check**

Device and fuel system confirmed not exposed to strong external magnets

If magnet exposure suspected:

Checked with magnetometer / Gauss-measurement application

Device replaced (if magnetised)

### **10. Final Record**

Installation notes recorded

Completed checklist retained by installer / distributor

Customer informed of:

Service life (~2.5 years from first fuel contact)

Normal return to pre-installation behaviour at end of service life

Installer signature: \_\_\_\_\_ Date: \_\_\_\_\_

End — Installation Checklist - Document Version: Rev-2

© O3 Protégelo SL — All rights reserved.

This document may not be modified or reproduced without permission.